

2017

APRIL

Monark Building Project

| S | M | T | W | T | F | S |
|----|--------------------|---------------------|----|----|--|---|
| 26 | 27 | 28 | 29 | 30 | 31 | 1 |
| 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| 16 | 17 | 18 | 19 | 20 | 21 Dig Footings | 22 Dig Footings |
| 23 | 24 Dig Footings | 25 Install Rebar | 26 | 27 | 28 Work Day: Install Rebar & Finish Elder Ladies Dorm | 29 Work Day: Rebar & Elder Ladies Dorm Girls' Home Work Day |
| 30 | 1 | 2 | 3 | 4 | 5 | 6 |

Dear Saints, We are thankful to have an opportunity to further the Gospel by preserving a place of worship for hopefully many years to come. Please browse this project schedule and consider time you may be able to give. As goes with all construction, project schedules are a moving target. We are trying to have the new tabernacle functional by meeting time. It is important to have a slab down before the Guthrie campmeeting. To make this happen the month of May will have to be packed. We will have someone on site practically every day until the slab is poured. A few men are needed throughout each week. As well, many are needed on several weekends and when the slab pours. A few key dates when many hands are needed are: 4/28, 4/29, 5/9-5/13, 5/19-5/26. Some have already committed to various weeks. Please contact Bro. Mike Hightower (417) 389-0188 or Bro. Michael Gellenbeck (405) 315-3793 to let them know when you will be available. Thank for your sacrifice and support in any way. Pray that the Lord's work will prosper however He sees fit to make it happen. We all want to be willing vessels in His hands.

2017
MAY

Monark Building Project

| S | M | T | W | T | F | S |
|------------------------------------|---|---|---|---|---|---|
| 30 | 1 Pour Footings - Need 4 Men | 2 Install Forms for Stem Walls | 3 | 4 | 5 Christian School Assembly | 6 |
| 7 | 8 | 9 Install Forms for Stem Walls - Need 4 men all week | 10 Pour Walls | 11 Dig Footings for Podium | 12 Pour Podium Footing | 13 Form Podium Girls' Home Work Day |
| 14 | 15 Backfill - Prepare for slab | 16 Install Underslab Utilities - Need 3 men all week | 17 | 18 | 19 Work Day: Install Underslab Utilities And Prep For Slab | 20 Work Day: Install Underslab Utilities And Prep For Slab |
| 21 Work Week: All Hands On Deck | 22 Work Day: Pour Podium and Portion of Slab | 23 Work Day: Pour Podium and Portion of Slab | 24 Work Day: Remove Podium Form, Pour Remaining Slab | 25 Work Day: Remove Podium Form, Pour Remaining Slab | 26 Slab Cure for 2 weeks - Possible work on Bath Bldg | 27 Guthrie Campmeeting |
| 28 | 29 | 30 | 31 | 1 | 2 | 3 |

2017 JUNE

Monark Building Project

| S | M | T | W | T | F | S |
|-----------------------------|--|---------------------------------------|-------------------------------------|---|---|-------------------------------|
| 28 | 29 | 30 | 31 | 1 Guthrie Campmeeting | 2 Guthrie Campmeeting | 3 Guthrie Campmeeting |
| 4 Guthrie Campmeeting | 5 Items for June: Possible work on Bath & Nursery Bldg. | 6 Items for June: Install Drive | 7 Items for June: Rough Grade | 8 | 9 | 10 |
| 11 | 12 Building Package Possibly Installed By Others | 13 | 14 | 15 | 16 | 17 Girls' Home Work Day |
| 18 | 19 Building Package Possibly Installed By Others | 20 | 21 | 22 | 23 | 24 |
| 25 | 26 Items to Finish Before Meeting: Finial Grade | 27 Form and Pour Sidewalks | 28 Install Wood in Tabernacle | 29 Try to Have Bathrooms Functioning | 30 Work Day: Install Utilities, Benches, Gen. Meeting Prep | 1 |

2017
JULY

Monark Building Project

| S | M | T | W | T | F | S |
|--------------|--------------|--------------|--------------|--------------|---|---|
| 25 | 26 | 27 | 28 | 29 | 30 | 1 Work Day: Install Utilities, Benches, Gen. Meeting Prep |
| 2 | 3 | 4 | 5 | 6 | 7 Work Day: Install Utilities, Benches, Gen. Meeting Prep | 8 Work Day: Install Utilities, Benches, Gen. Meeting Prep |
| 9 | 10 | 11 | 12 | 13 | 14 Work Day: Install Utilities, Benches, Gen. Meeting Prep | 15 Work Day: Install Utilities, Benches, Gen. Meeting Prep |
| 16 | 17 | 18 | 19 | 20 | 21 Monark | 22 Monark |
| 23 Monark | 24 Monark | 25 Monark | 26 Monark | 27 Monark | 28 Monark | 29 Monark |
| 30 Monark | 31 | 1 | 2 | 3 | 4 | 5 |